


TMT Project Status

(presented by C. Dumas)

Gary H Sanders


Kyoto

May, 2016



Plan

- ◆ **Brief overview / Project background**
- ◆ Status of progress made wrt (sub-)systems design, instrumentation, etc
- ◆ Alternate sites




- ◆ May 24-26, Kyoto, Japan 
 - ◇ “International Partnership for Global Astronomy”
 - ◇ May 23: MICHI Workshop (Thermal-IR instrument for TMT)
- ◆ International TMT Key Project science
- ◆ Cross-partnership collaboration and the *International Science Development Teams*
- ◆ Second-generation TMT instrumentation and AO development
- ◆ Effective strategies for observatory operations
- ◆ Coordinating science planning with other observatories and facilities within the TMT partnership

ISDT cross-partnership: TMT Science case

Thirty Meter Telescope Detailed Science Case: 2015

International Science Development Teams
& TMT Science Advisory Committee



- Fundamental physics & cosmology
- Early Universe & galaxy formation
- Super massive black-holes
- Nearby-galaxies & Milky-way
- Star formation & exoplanets
- Time-domain science
- Solar-system

*See W. Skidmore's poster about
science flow-down*



◆ Members

- ◇ Canada, National Research Council
- ◇ California Institute of Technology
- ◇ China, Chinese Academy of Sciences
- ◇ India, Department of Science and Technology and Department of Atomic Energy
- ◇ Japan, National Institutes of Natural Sciences
- ◇ University of California

◆ Observer/associate

- ◇ NOAO/AURA through US NSF Cooperative Agreement
- ◇ Gordon and Betty Moore Foundation

Quick History & Status of TMT

- ◆ TMT project (~1,400M\$) formed in 2004 (AURA, ACURA, Caltech, UC)
- ◆ Site studies 2004 → 2008 (Chile, Mexico, Hawaii)
- ◆ Mauna Kea, Hawaii selected as site in 2009
- ◆ In May 2014, TMT Board decided to start the TMT Construction Phase
 - ◇ Offsite construction activities are proceeding well, according to plan
 - ◇ Onsite construction started September 17, 2014 but was interrupted by demonstrations and a recent Hawaii court mandated rehearing of construction permit

Quick History & Status of TMT *(Cont'd)*

- Hawaii remains the preferred site, however, risks in Hawaii process exist and TMT is now investigating other sites, as part of its definition of a solid “plan B”
- Meanwhile, in Hawaii:
 - April 1: Judge Riki May Amano chosen as the hearings officer to conduct the new contested case (she was affirmed on May 6)
 - May 17: Pre-hearing meeting between attorneys of UH and petitioners to define schedule and participants for next steps
 - June 17: There will be a hearing in Hilo to determine the actual parties
 - ...
- *TMT is planning to resume construction early in 2018*

TMT in a nutshell

- ◆ Wide-field, Alt-Az Ritchey-Chretien telescope
- ◆ 30 meter diameter primary mirror (492 hexagonal segments, 1.44m across corners)
- ◆ Active secondary mirror (not adaptive)
- ◆ Flat tertiary mirror beam light to Nasmyth focus
- ◆ Up to 8 instruments, over 2 Nasmyth platforms, to cover visible to infrared wavelengths
- ◆ First-light AO system (NFIRAOS):
 - ◇ Laser Guide Star Facility (LGSF) Multi-Conjugate-AO (MCAO)
 - ◇ Diffraction-limit at J, H, and K bands, can feed 3 instruments.

TMT System Architecture

Optical Design

Ritchey-Chrétien
optical design

f/15 final focal ratio
450m focal length

3.1m convex
hyperboloidal
secondary mirror

Focal surface 20m
from tertiary mirror

30m hyperboloidal f/1
primary mirror


Flat 2.5m x 3.5m
tertiary mirror

20 arcmin field
of view, 2.62 m
diameter

Elevation axis 3.5 m
above M1 vertex

NFIRAOS


LGSF




Multiple science
instruments mounted
on Nasmyth platforms

Innovative dome design

- ◆ Improved wind profile
 - ◇ Less wind resistance & “shaking”, improved ‘dome seeing’, hence better image quality
- ◆ Enhanced telescope protection
 - ◇ Minimize telescope exposure by matching aperture and FoV
- ◆ Wind-flow controlled via flaps and vents
 - ◇ Aperture flaps are aerodynamically designed to direct air flow over the aperture
- ◆ Design is cost effective for increasingly larger telescope diameters



TMT performances



- TMT (ELTs) will **transform** ground-based astronomy (*OK . . . 'Astronomy at large' . . .*) for decades to come
- Sensitivity:
 - Proportional to D^2 , hence TMT will have **~10 times the collecting area of Keck, or ~150 times that of the Hubble Space Telescope (HST)!**
 - For background limited observations of point sources with Adaptive Optics, sensitivity becomes $\sim D^4$, hence **~200 times that of the VLT, Gemini, or Subaru (8m telescopes)!**
- Angular resolution:
 - TMT will provide **12 times better spatial resolution than HST, thanks to its AO system NFIRAOS!!**

TMT Instrument Suite

Instrument	λ (μm)	Field of view/ Slit length	Spectral resolution	Science Cases
InfraRed Imager and Spectrometer (IRIS)	0.8 – 2.5 0.6 – 5 (goal)	<3" IFU >15" imaging	> 3500 5-100 (imaging)	<ul style="list-style-type: none"> • Assembly of galaxies at high z • Black holes/AGNs/Galactic Center • Resolved stellar populations in crowded fields
Wide-field Optical spectrometer and imager (WFOS)	0.31 – 1.0	>40 arcmin ² >100 arcmin ² (goal) Slit length >500"	1000- 5000@0.75" slit >7500 @0.75" (goal)	<ul style="list-style-type: none"> • IGM structure and composition at $2 < z < 6$ • Stellar populations, chemistry and energetics of $z > 1.5$ galaxies
InfraRed Multislit Spectrometer (IRMS)	0.95 – 2.45	2 arcmin field, up to 120" total slit length with 46 deployable slits	R=4660 @ 0.16 arcsec slit	<ul style="list-style-type: none"> • Early Light • Epoch of peak galaxy building • JWST follow-ups
Deployable, multi-IFU, near-IR spectrometer (IRMOS)	0.8 – 2.5	3" IFUs over >5' diameter field	2000-10000	<ul style="list-style-type: none"> • Early Light • Epoch of peak galaxy building • JWST follow-ups
Mid-IR AO-fed Echelle spectrometer (MIRES)	8 – 18 15 – 28 (goal)	3" slit length 1" slit length	5000-10000	<ul style="list-style-type: none"> • Origin of stellar masses • Star formation and outflows around protostars • Evolution of gas in protoplanetary disks
Planet Formation Instrument (PFI)	1 – 2.5 1 – 5 (goal)	1" outer working angle, 0.5" inner working angle	1000-10000	<ul style="list-style-type: none"> • 10^8 contrast ratio (10^8 goal) • Direct imaging for spectroscopic characterization of exoplanets
Near-IR AO-fed echelle spectrometer (NIRES)	1 - 5	2" slit length	20000-100000	<ul style="list-style-type: none"> • IGM at $z > 7$, gamma-ray bursts • Local Group abundances • Abundances, chemistry and kinematics of stars and planet-forming disks • Doppler detection of terrestrial planets around low-mass stars
High-Resolution Optical Spectrometer (HROS)	0.31 – 1.1	5" slit length	50000	<ul style="list-style-type: none"> • Doppler searches for exoplanets • Stellar abundance studies in Local Group • ISM abundance/kinematics • IGM characteristics to $z \sim 6$
"Wide"-field AO imager (WIRC)	0.8 – 5.0	30" imaging field	5-100	<ul style="list-style-type: none"> • Precision astrometry (e.g., Galactic Center) • Resolved stellar populations out to 10 Mpc

A call to start studies for 2nd generation instruments will be released next year

Plan

- ◆ Brief overview / background of project
- ◆ **Status of progress made wrt (sub-)systems design, instrumentation, etc**
- ◆ Alternate sites



Enclosure

Enclosure: Ongoing Work



- Enclosure system level finite element model update
- Enclosure vibration source characterization
- Construction sequence engineering
 - Analysis of loading conditions including wind, seismic, snow and ice, temperature, mechanical forces, etc
- Systems Engineering Progress
 - Interface Control Document (ICD) updates
- Failure modes, effects and criticality analysis (FMECA)

Computational fluid dynamics




Telescope Structure

Telescope Structure: Progress Reviews



- Conducted update of the controls Final Design Review of the telescope structure, February 24 – 26
- **The review achieved its primary objectives:**
 - Excellent progress was made
 - Proposed control processor shows excellent performance
 - Design is robust to changes in mass due to different instrument configurations
 - The system configuration is well defined
- Segment Handling System FDR is planned for December, 2016
- Final Design Review Completion (FDRC) originally planned for early 2018

Telescope Structure: SHS Machine Vision System





3 sets of optics

- ◆ Development and Testing
 - ◇ Mirror position detection process
 - ◇ Accuracy
 - ◇ Robustness for dark environment in enclosure

Telescope Optics


- ◆ Bond failure spotted last Aug. at attachment points with segment support
- ◆ Now, with the correct process, strength measurements are above expectations
- ◆ Accelerated aging tests done by thermal and stress cycling prior to testing to failure



Optics: M1 Progress at Coherent IOS



- ◆ First suite of production tooling will be complete in 3Q 2016
- ◆ Production contract with Coherent drafted for 148 roundels providing options for spares, starts delivery as soon as mid 2018
- ◆ Maintaining blank supply is critical to avoid production delays and maintain best pricing




Optics: M1 Segment Polishing

- ◆ TMT formally accepted the first 29 M1 Blanks for overseas partners
- ◆ Canon aspherically ground 9 additional blanks in the last quarter
- ◆ Polishing will continue using the newly commissioned 2DP and reference sphere




Optics: M1 Segment Polishing

- ◆ ITCC Executive Council has given approval for facility construction to proceed



Optics: CIOMP Prototype GSSM Mirror Progress




- ◆ Finished polishing the prototype mirror
 - ◇ Completing mirror surface measurements
 - ◆ Processing stitched subaperture interferometer data
 - ◆ Testing with scanning pentaprism to more accurately measure low frequency Zernikes

Run 68


Tool	Medium	Run Time	Pressure	Stroke	Pin-to-edge	Revolution	Grid
15mm	1.5+PUR	5 hrs	55kpa(8.0psi)	5 mm	5mm min.	8k	W3 CeO ₂

Before: 20160315_132



<u>umPV</u>	0.351	→	0.454
<u>umRMS</u>	0.010	→	0.011
<u>Slope(in)</u>	1.75	→	1.38
<u>Slope(BP)</u>	1.90	→	2.17

After: 20160318_135





Optics: STR-M3S Interface Design Modification



- ◆ Concept for STR-M3S interface modified by OPT/STR groups
 - ◇ Installation modification:
 - ◆ Incorporated electromechanical clamps to fasten M3S to the M3 Tower in horizon pointing direction
 - ◆ Clamps will be released when the telescope is oriented zenith pointing and M3S is fastened for adjustment
 - ◇ Adjustment modification:
 - ◆ Push-pull adjustment devices added for X-Y and Rz adjustment


CLAMPS (4)



PUSH-PULL ADJUSTMENT
DEVICES (3)

Telescope Controls

Controls: Telescope Control System (TCS)



- ITCC, with TMT PO support, successfully completed the RFP evaluation for the TCS Start-Up phase and awarded a contract to Honeywell India
- An intensive two week work-shop was held at the PO to kick off the TCS effort. Honeywell, ITCC, and TMTPO staff participated. The work-shop was very successful and included trips to Keck and Subaru on Mauna Kea as well as watching observing from Keck HQ




Controls: APS Progress

PEAS-PCS Successfully Deployed at Keck



- Joint TMT/Keck effort to prototype the TMT APS software/ algorithms and use them operationally at Keck for PCS
- Risk, cost and schedule reduction effort for APS and TMT
- As of April 2016 all required operational modes for Keck have been tested and validated on-sky.
- Will be used for segment exchanges on Keck 2 starting in May of 2016, with a planned operational readiness review in July.**



PEAS PCS Keck 2

Session: Keck 2 - (04/29/2016) Procedure #57: Coarse Phasing

Frame # 1 2 3 4 5 6 7 8 9 10 11

K2_30APR16_CPH_057_1A.FTS

Procedure Configuration:
 Coarse Phasing Option: Phasing 30
 Integration Time (secs): 15.0


Status and Control:
 Procedure Type: Coarse Phasing
 Procedure #: 57
 Status: Completed
 Execution Start: 07:41:17 UTC
 Execution End: 07:54:09 UTC
 ACS Snap # After: 7654

Procedure Event Log:

Time	Status
07:41:17	Starting Coarse Phasing Procedure
07:41:17	Camera is not properly initialized. Proceed with caution.
07:41:17	commanding coarse mirror to 180.40 microns
07:41:17	commanding pupil wheel to -602.528 microns
07:41:17	commanding filter wheel to position 4
07:41:17	commanding filter wheel to position 6
07:41:17	commanding reference beam 0
07:41:17	commanding filter wheel position device to extend


Phasing Camera State for Current Frame:

Pupil Mask	4 (PH)
Filter	6 (None)
Ref. Beam	Off
Shutter	Closed
Fine Tilt (x, y) (microns)	-602.528
Coarse Tilt (x, y) (microns)	180.40
Two Position Mech	Retracted
CCD Power	On
CCD Temp (deg (C))	-56.5
Instrument Temp (deg (C))	7.3
Electronics Box Temp (deg (C))	1.7



Adaptive Optics

TMT Global AO Participants




AO Progress Summary

- ◆ NFIRAOS Final Design is progressing
 - ◇ Additional system engineer on board to support NFIRAOS
- ◆ Laser Guide Star Facility Preliminary Design is progressing
 - ◇ Successful Interim Review
 - ◇ Refractive design for Laser Launch Telescope selected to relax manufacturing tolerances
 - ◇ New TMT AO mechanical engineer on board to review IOE mechanical design
- ◆ DM Final Design and Prototyping at AOX is progressing well
- ◆ CILAS DM Final Design is converging
- ◆ Successful PDR for NFIRAOS Visible WFS Cameras (March 21, 2016)
- ◆ RTC Final Design is progressing with first interim review end of May



- With IST/TABL subcontractor (Sightline), NRC is developing AIV plans for placing and removing optics



Science Instruments

→ *(see Luc Simard talk after lunch!)*

Observatory Software




- Software development is shared between India and US
- Observatory Common Software Preliminary Design completed December 2015



- CSW procurement process on schedule
- CSW final design phase well underway

additional prototyping activities to finalize design and lower risk





Focal Plane Visualization and Asterism Selection Project (FOVAST) from

TMT-India

Plan

- ◆ Brief overview / background of project
- ◆ Status of progress made wrt (sub-)systems design, instrumentation, etc
- ◆ **Alternate sites**




Construction site



Related activities

- ◆ Site-visit campaigns
- ◆ Comparison of site (sky-condition) characteristics
 - ◇ Access/processing data obtained by other groups whenever needed
- ◆ Understanding impact on TMT science cases
 - ◇ E.g. MICHI science cases

- TMT will be built!
- A plan is defined to:
 - Re-start construction early 2018
 - Have 'first-light' in 2027



Acknowledgments

The TMT Project gratefully acknowledges the support of the TMT collaborating institutions. They are the Association of Canadian Universities for Research in Astronomy (ACURA), the California Institute of Technology, the University of California, the National Astronomical Observatory of Japan, the National Astronomical Observatories of China and their consortium partners, and the Department of Science and Technology of India and their supported institutes. This work was supported as well by the Gordon and Betty Moore Foundation, the Canada Foundation for Innovation, the Ontario Ministry of Research and Innovation, the National Research Council of Canada, the Natural Sciences and Engineering Research Council of Canada, the British Columbia Knowledge Development Fund, the Association of Universities for Research in Astronomy (AURA) and the U.S. National Science Foundation.